

ID	Description	Original Duration	Early Start	Late Start	Early Finish	Late Finish	Actual Start	Actual Finish	At Completion	Percent Complete	Remaining Duration
Mobilization											
10	Notice to Proceed	1	04/11/22	04/11/22	04/10/22	04/10/22	11/11/20	11/11/20		100%	
15	Submit 10-day abatement notification	10	04/11/22	04/11/22	04/10/22	04/10/22	11/12/20	11/25/20		100%	
Trade Buyout											
20	Buyout all trades	20	04/11/22	04/11/22	04/10/22	04/10/22	11/12/20	03/03/21		100%	
Submittals											
30	All submittals	20	04/11/22	04/11/22	04/10/22	04/10/22	10/30/20	03/03/21		100%	
Review Submittals											
40	Abatement	20	04/11/22	04/11/22	04/10/22	04/10/22	12/04/20	03/05/21		100%	
Construction											
50	Mobilization	1	04/11/22	04/11/22	04/10/22	04/10/22	11/16/20	11/24/20		100%	
Group 1											
60	Abatement	22	04/11/22	04/11/22	04/10/22	04/10/22	12/04/20	12/16/20		100%	
70	Demolition	22	04/11/22	04/11/22	04/10/22	04/10/22	12/02/20	01/15/21		100%	
80	Tearoff and reroof	15	04/11/22	11/04/22	04/10/22	11/03/22	01/07/21	03/12/21		100%	
90	Masonry	20	04/11/22	11/04/22	04/10/22	11/03/22	12/28/20	04/06/21		100%	
100	Rough Carpentry	25	04/11/22	04/11/22	04/10/22	04/10/22	12/14/20	03/05/21		100%	
110	Plumbing	25	04/11/22	04/11/22	04/10/22	04/10/22	01/04/21	07/19/21		100%	
120	Plumbing Suspension Period for Storm	1	04/11/22	04/11/22	04/10/22	04/10/22	02/11/21	02/22/21		100%	
130	Additional Plumbing Repairs due to Storm	10	04/11/22	11/04/22	04/10/22	11/03/22	02/22/21	03/08/21		100%	
140	Mechanical	25	04/11/22	11/04/22	04/10/22	11/03/22	12/14/20	07/19/21		100%	
150	Mechanical Suspension Period for Storm	8	04/11/22	11/04/22	04/10/22	11/03/22	02/11/21	02/22/21		100%	
160	Electrical	10	04/11/22	11/04/22	04/10/22	11/03/22	12/02/20	07/19/21		100%	
170	Electrical Suspension Period for Storm	28	04/11/22	11/04/22	04/10/22	11/03/22	02/11/21	02/22/21		100%	
180	Drywall	10	04/11/22	11/04/22	04/10/22	11/03/22	01/18/21	07/01/21		100%	
190	Drywall Suspension Period for Storm	1	04/11/22	11/04/22	04/10/22	11/03/22	02/11/21	02/22/21		100%	
200	Additional Drywall Patching due to Storm	10	04/11/22	11/04/22	04/10/22	11/03/22	03/08/21	04/05/21		100%	
210	Additional Ceiling Repairs due to Storm	15	04/11/22	11/04/22	04/10/22	11/03/22	03/22/21	06/01/21		100%	
220	Additional Masonry Repairs due to Storm	5	04/11/22	11/04/22	04/10/22	11/03/22	04/07/21	04/13/21		100%	
225	PCO 57 Skim Coat Existing Walls	1	04/11/22	04/11/22	04/10/22	04/10/22	06/16/21	08/18/21		100%	
227	Skim Coat Walls	15	04/11/22	04/11/22	04/10/22	04/10/22	06/21/21	08/18/21		100%	
230	Painting	10	04/11/22	04/11/22	04/10/22	04/10/22	01/18/21	06/07/21		100%	
240	Painting Suspension Period for Storm	1	04/11/22	04/11/22	04/10/22	04/10/22	02/11/21	02/22/21		100%	
250	Cabinets and tops	10	04/11/22	04/11/22	04/10/22	04/10/22	03/15/21	06/03/21		100%	
260	Cabinets & Tops Suspension Period for Storm	1	04/11/22	04/11/22	04/10/22	04/10/22	02/11/21	02/22/21		100%	

Start Date: 11/11/20
Finish Date: 11/03/22
Data Date: 04/11/22
Run Date: 04/11/22



ID	Description	Original Duration	Early Start	Late Start	Early Finish	Late Finish	Actual Start	Actual Finish	At Completion Percent Complete	Remaining Duration
270	Finish carpentry	10	04/11/22	04/11/22	04/10/22	04/10/22	03/19/21	06/03/21	100%	
280	Finish Carpentry Suspension Period for Storm	1	04/11/22	04/11/22	04/10/22	04/10/22	02/11/21	02/22/21	100%	
290	Flooring	8	04/11/22	04/11/22	04/10/22	04/10/22	04/19/21	07/19/21	100%	
300	Masonry Suspension Period for Storm	1	04/11/22	11/04/22	04/10/22	11/03/22	02/11/21	02/22/21	100%	
310	Appliances	5	04/11/22	04/11/22	04/10/22	04/10/22	04/21/21	07/19/21	100%	
320	Appliances Suspension Period for Storm	1	04/11/22	04/11/22	04/10/22	04/10/22	02/11/21	02/22/21	100%	
330	Flooring Suspension for Storm	1	04/11/22	04/11/22	04/10/22	04/10/22	02/11/21	02/22/21	100%	
340	Specialties	5	04/11/22	04/11/22	04/10/22	04/10/22	04/21/21	07/19/21	100%	
350	Specialties Suspension Period for Storm	1	04/11/22	04/11/22	04/10/22	04/10/22	02/11/21	02/22/21	100%	
360	Texas Storm Damage Delay	12	04/11/22	04/11/22	04/10/22	04/10/22	02/11/21	02/26/21	100%	
370	Contractor Punchlist	4	04/11/22	04/11/22	04/10/22	04/10/22	05/06/21	07/20/21	100%	
380	Owner punchlist	1	04/11/22	04/11/22	04/10/22	04/10/22	05/20/21	07/19/21	100%	
390	Substantial Completion	1	04/11/22	04/11/22	04/10/22	04/10/22	05/28/21	07/20/21	100%	
400	Final punchlist	1	04/11/22	04/11/22	04/10/22	04/10/22	05/27/21	07/21/21	100%	
410	Occupancy and turnover of group	5	04/11/22	04/11/22	04/10/22	04/10/22	05/28/21	07/21/21	100%	

Group 2

2000	Abatement	10	04/11/22	04/11/22	04/10/22	04/10/22	03/08/21	09/28/21	100%	
2005	Tearoff and reroof	5	04/11/22	04/11/22	04/10/22	04/10/22	03/22/21	09/30/21	100%	
2010	Demolition	15	04/11/22	04/11/22	04/10/22	04/10/22	03/15/21	09/28/21	100%	
2012	RFI 68 Response Spray Applied Vapor Barrie	10	04/11/22	04/11/22	04/10/22	04/10/22	04/22/21	06/04/21	100%	
2013	Procurement of Vapor Barrier Materials	1	04/11/22	04/11/22	04/10/22	04/10/22	06/14/21	07/19/21	100%	
2015	Masonry	20	04/11/22	04/11/22	04/10/22	04/10/22	05/10/21	09/30/21	100%	
2017	Additional Masonry Repairs due to Storm	8	04/11/22	04/11/22	04/10/22	04/10/22	05/17/21	06/28/21	100%	
2020	Rough Carpentry	15	04/11/22	04/11/22	04/10/22	04/10/22	04/26/21	09/30/21	100%	
2030	Plumbing	15	04/11/22	04/11/22	04/10/22	04/10/22	03/15/21	01/27/22	100%	
2035	Additional Plumbing Repairs due to Storm	5	04/11/22	04/11/22	04/10/22	04/10/22	03/15/21	06/02/21	100%	
2036	Spray Apply Vapor Barrier	15	04/11/22	04/11/22	04/10/22	04/10/22	07/12/21	10/05/21	100%	
2037	Additional Ceiling Repairs due to Storm	10	04/11/22	04/11/22	04/10/22	04/10/22	05/17/21	07/02/21	100%	
2040	Mechanical	6	04/11/22	04/11/22	04/10/22	04/10/22	03/22/21	01/31/22	100%	
2050	Electrical	15	04/11/22	04/11/22	04/10/22	04/10/22	04/26/21	02/02/22	100%	
2060	Drywall	15	04/11/22	04/11/22	04/10/22	04/10/22	09/15/21	01/28/22	100%	
2070	Painting	15	04/11/22	04/11/22	04/10/22	04/10/22	10/11/21	02/07/22	100%	
2080	Cabinets and tops	15	04/11/22	04/11/22	04/10/22	04/10/22	10/14/21	02/16/22	100%	
2090	Finish carpentry	15	04/11/22	04/11/22	04/10/22	04/10/22	10/14/21	02/16/22	100%	
2100	Flooring	10	04/11/22	04/11/22	04/10/22	04/10/22	10/21/21	02/16/22	100%	
2110	Appliances	10	04/11/22	04/11/22	04/10/22	04/10/22	10/25/21	02/15/22	100%	

Start Date: 11/11/20
 Finish Date: 11/03/22
 Data Date: 04/11/22
 Run Date: 04/11/22



ID	Description	Original Duration	Early Start	Late Start	Early Finish	Late Finish	Actual Start	Actual Finish	At Completion	Percent Complete	Remaining Duration
2120	Specialties	10	04/11/22	04/11/22	04/10/22	04/10/22	10/25/21	02/15/22		100%	
2130	Contractor Punchlist	10	04/11/22	04/11/22	04/10/22	04/10/22	10/28/21	02/21/22		100%	
2140	Owner punchlist	10	04/11/22	04/11/22	04/10/22	04/10/22	11/04/21	02/25/22		100%	
2150	Sustantial completion	1	04/11/22	04/11/22	04/10/22	04/10/22	11/11/21	02/28/22		100%	
2160	Final punchlist	10	04/11/22	04/11/22	04/10/22	04/10/22	11/16/21	03/04/22		100%	
2165	Additional Drywall Framing due to Storm	10	04/11/22	04/11/22	04/10/22	04/10/22	05/24/21	10/13/21		100%	
2170	Occupancy and turnover of group	10	04/11/22	04/11/22	04/10/22	04/10/22	11/23/21	03/04/22		100%	

Group 3

3000	Abatement	15	04/11/22	04/11/22	04/10/22	04/10/22	10/11/21	01/27/22		100%	
3005	Tearoff and reroof	12	04/11/22	04/22/22	04/10/22	04/21/22	01/17/22	01/28/22		100%	
3010	Demolition	15	04/11/22	04/11/22	04/10/22	04/10/22	10/11/21	02/02/22		100%	
3015	Masonry	12	04/11/22	04/22/22	04/10/22	04/21/22	10/18/21	02/04/22		100%	
3017	Additional Masonry Repairs due to Storm	8	04/11/22	11/04/22	04/10/22	11/03/22	10/18/21	10/27/21		100%	
3020	Rough Carpentry	15	04/11/22	04/11/22	04/10/22	04/10/22	10/18/21	03/01/22		100%	
3030	Plumbing	15	04/11/22	04/11/22	04/14/22	04/14/22	10/21/21			97%	
3035	Additional Plumbing Repairs due to Storm	5	04/11/22	11/04/22	04/10/22	11/03/22	10/18/21	03/04/22		100%	
3037	Additional Ceiling Repairs due to Storm	10	04/11/22	11/04/22	04/10/22	11/03/22	01/10/22	03/14/22		100%	
3040	Mechanical	15	04/11/22	04/11/22	04/14/22	04/14/22	10/26/20			99%	
3050	Electrical	15	04/11/22	04/11/22	04/14/22	04/14/22	10/20/21			97%	
3065	Additional Drywall Repairs due to Storm	10	04/11/22	11/04/22	04/10/22	11/03/22	01/10/22	03/14/22		100%	
3100	Flooring	10	04/11/22	04/15/22	04/18/22	04/22/22	03/07/22			81%	
3080	Cabinets and tops	10	04/13/22	04/19/22	04/20/22	04/26/22	02/28/22			84%	
3090	Finish carpentry	10	04/13/22	04/19/22	04/18/22	04/22/22	03/28/22			75%	
3110	Appliances	5	04/13/22	04/19/22	04/18/22	04/22/22	03/10/22			86%	
3130	Contractor Punchlist	10	04/13/22	04/13/22	04/20/22	04/20/22	03/17/22			76%	
3060	Drywall	15	04/15/22	04/15/22	04/14/22	04/14/22	01/10/22	03/18/22		100%	
3070	Painting	15	04/15/22	04/15/22	04/22/22	04/22/22	02/24/22			86%	
3140	Owner punchlist	5	04/15/22	04/15/22	04/21/22	04/21/22				0%	
3120	Specialties	5	04/19/22	04/19/22	04/22/22	04/22/22	03/15/22			86%	
3150	Sustantial completion	1	04/22/22	04/22/22	04/22/22	04/22/22				0%	
3160	Final punchlist	5	04/25/22	04/25/22	04/29/22	04/29/22				0%	
3170	Occupancy and turnover of group	5	05/02/22	05/02/22	05/06/22	05/06/22				0%	

Group 4

4000	Abatement	15	05/02/22	05/02/22	05/09/22	05/09/22	02/07/22			91%	
4005	Tearoff and reroof	12	05/03/22	06/15/22	05/16/22	06/28/22	02/15/22			85%	
4010	Demolition	15	05/03/22	05/03/22	05/10/22	05/10/22	02/07/22			91%	

Start Date: 11/11/20
 Finish Date: 11/03/22
 Data Date: 04/11/22
 Run Date: 04/11/22



ID	Description	Original Duration	Early Start	Late Start	Early Finish	Late Finish	Actual Start	Actual Finish	At Completion	Percent Complete	Remaining Duration
4015	Masonry	12	05/03/22	06/17/22	05/12/22	06/28/22	03/28/22			76%	
4020	Rough Carpentry	15	05/03/22	05/03/22	05/16/22	05/16/22	04/11/22			62%	
4030	Plumbing	15	05/05/22	05/05/22	05/25/22	05/25/22				0%	
4040	Mechanical	15	05/05/22	05/05/22	05/25/22	05/25/22				0%	
4050	Electrical	15	05/05/22	05/05/22	05/25/22	05/25/22				0%	
4060	Drywall	15	05/16/22	05/16/22	06/03/22	06/03/22				0%	
4070	Painting	15	05/25/22	05/25/22	06/14/22	06/14/22				0%	
4080	Cabinets and tops	10	06/03/22	06/03/22	06/16/22	06/16/22				0%	
4090	Finish carpentry	10	06/03/22	06/10/22	06/16/22	06/23/22				0%	
4100	Flooring	10	06/09/22	06/09/22	06/22/22	06/22/22				0%	
4120	Specialties	5	06/09/22	06/15/22	06/15/22	06/21/22				0%	
4110	Appliances	5	06/15/22	06/15/22	06/21/22	06/21/22				0%	
4130	Contractor Punchlist	10	06/16/22	06/16/22	06/29/22	06/29/22				0%	
4140	Owner punchlist	5	06/22/22	06/22/22	06/28/22	06/28/22				0%	
4160	Final punchlist	5	06/24/22	06/24/22	06/30/22	06/30/22				0%	
4170	Occupancy and turnover of group	5	06/27/22	06/27/22	07/01/22	07/01/22				0%	
4150	Sustantial completion	1	06/29/22	06/29/22	06/29/22	06/29/22				0%	

Group 5

5000	Abatement	15	07/04/22	07/04/22	07/22/22	07/22/22				0%	
5010	Demolition	15	07/07/22	07/07/22	07/27/22	07/27/22				0%	
5020	Rough Carpentry	15	07/11/22	07/11/22	07/29/22	07/29/22				0%	
5030	Plumbing	15	07/11/22	07/11/22	07/29/22	07/29/22				0%	
5040	Mechanical	15	07/11/22	07/11/22	07/29/22	07/29/22				0%	
5050	Electrical	15	07/12/22	07/13/22	08/01/22	08/02/22				0%	
5060	Drywall	15	07/13/22	07/13/22	08/02/22	08/02/22				0%	
5070	Painting	15	07/15/22	07/15/22	08/04/22	08/04/22				0%	
5080	Cabinets and tops	10	07/19/22	07/19/22	08/01/22	08/01/22				0%	
5090	Finish carpentry	10	07/19/22	07/19/22	08/01/22	08/01/22				0%	
5100	Flooring	10	07/21/22	07/21/22	08/03/22	08/03/22				0%	
5005	Tearoff and reroof	12	07/25/22	08/09/22	08/09/22	08/24/22				0%	
5015	Masonry	12	07/25/22	08/09/22	08/09/22	08/24/22				0%	
5110	Appliances	5	07/25/22	07/28/22	07/29/22	08/03/22				0%	
5120	Specialties	5	07/25/22	07/28/22	07/29/22	08/03/22				0%	
5130	Contractor Punchlist	10	08/04/22	08/04/22	08/17/22	08/17/22				0%	
5140	Owner punchlist	5	08/18/22	08/18/22	08/24/22	08/24/22				0%	
5150	Sustantial completion	1	08/25/22	08/25/22	08/25/22	08/25/22				0%	

Start Date: 11/11/20
 Finish Date: 11/03/22
 Data Date: 04/11/22
 Run Date: 04/11/22



ID	Description	Original Duration	Early Start	Late Start	Early Finish	Late Finish	Actual Start	Actual Finish	At Completion	Percent Complete	Remaining Duration
5160	Final punchlist	5	08/26/22	08/26/22	09/01/22	09/01/22				0%	
5170	Occupancy and turnover of group	5	08/26/22	08/26/22	09/01/22	09/01/22				0%	
Group 6											
6000	Abatement	15	09/02/22	09/02/22	09/22/22	09/22/22				0%	
6010	Demolition	15	09/07/22	09/20/22	09/27/22	10/10/22				0%	
6020	Rough Carpentry	15	09/09/22	09/22/22	09/29/22	10/12/22				0%	
6030	Plumbing	15	09/09/22	09/22/22	09/29/22	10/12/22				0%	
6040	Mechanical	15	09/09/22	09/22/22	09/29/22	10/12/22				0%	
6050	Electrical	15	09/12/22	09/26/22	09/30/22	10/14/22				0%	
6060	Drywall	15	09/13/22	09/26/22	10/03/22	10/14/22				0%	
6070	Painting	15	09/15/22	09/28/22	10/05/22	10/18/22				0%	
6080	Cabinets and tops	10	09/19/22	09/30/22	09/30/22	10/13/22				0%	
6090	Finish carpentry	10	09/19/22	09/30/22	09/30/22	10/13/22				0%	
6100	Flooring	10	09/21/22	10/04/22	10/04/22	10/17/22				0%	
6005	Tearoff and reroof	12	09/23/22	09/23/22	10/10/22	10/10/22				0%	
6015	Masonry	12	09/23/22	09/23/22	10/10/22	10/10/22				0%	
6110	Appliances	5	09/28/22	10/11/22	10/04/22	10/17/22				0%	
6120	Specialties	5	09/28/22	10/11/22	10/04/22	10/17/22				0%	
6130	Owner Punchlist	5	10/05/22	10/18/22	10/11/22	10/24/22				0%	
6150	Contractor Punchlist	10	10/11/22	10/11/22	10/24/22	10/24/22				0%	
6160	Final punchlist	5	10/25/22	10/25/22	10/31/22	10/31/22				0%	
6170	Occupancy and turnover of group	5	10/25/22	10/25/22	10/31/22	10/31/22				0%	
Closeout											
11000	Submit final closeout documents	1	11/01/22	11/01/22	11/01/22	11/01/22				0%	
11010	Demobilize	1	11/02/22	11/02/22	11/02/22	11/02/22				0%	
11020	Final Completion	1	11/03/22	11/03/22	11/03/22	11/03/22				0%	

Start Date: 11/11/20
 Finish Date: 11/03/22
 Data Date: 04/11/22
 Run Date: 04/11/22

